



EQUIPMENT START-UP CHECKLIST

- Thermostat** **N/A**
- Meets Contract parameters
- Installation program is correct
- Cycled all functions
- Thermostat is level and clean
- Duct System** **N/A**
- Meets Contract parameters
- Sealed, insulated, supported properly
- Grilles/Diffusers open and unobstructed
- Dampers labeled and positioned
- Electric Heating** **N/A**
- Meets Contract parameters
- Heater Kit size (KW):
- Electric heat temperature rise:
- Blower** **N/A**
- Meets Contract parameters
- Heating fan setting: _____
- Cooling fan setting: _____
- Total external static pressure: _____
- Cooling CFM's: _____
- Safety inspection (disconnects and wiring)
- New condensate piping inspection
- Test and clear existing condensate piping
- Gas Furnace** **N/A**
- Meets Contract parameters
- Inlet gas pressure (W.C.): _____
- Outlet gas pressure (W.C.): _____
- Furnace temperature rise _____
- Flue inspection
- Gas lines inspection
- Safety disconnects inspection
- New condensate piping inspection
- Test and clear existing condensate piping
- Outside unit** **N/A**
- Meets Contract parameters
- Installation program is correct
- Cycled all functions
- Thermostat is level and clean

Date _____

Client _____

Address

System

Technician

Type

Location

Make

Model

Serial

Type

Location

Make

Model

Serial

Supervisor's Inspections:

Technician Signature

Client Signature